

## THURGOOD MIDDLE SCHOOL

### Planned Construction Activities

Month of May 2015

- Metal Panel installation is to begin in May
- Window installation has begun and Building A will be completed by the end of May with Building B and C continuing into June
- Spray AVB membrane on Building B will continue throughout the month
- Install of HVAC equipment in the Mechanical Room in Building B and all roof top units began
- Permanent roofing on Building A and Building B over kitchen will complete
- Exterior brick veneer and CMU walls will be ongoing this month
- Interior walls will complete in Building B this month
- Prime painting of interior walls in Building A will start this month
- Installation of two of the three stairs will be completed in May
- Temporary stair scaffolding will be removed

*For Monthly Update, please visit [www.LynnSchools.org](http://www.LynnSchools.org)*



Status of Exterior and Interior Construction